



**Town of Concord | Community Preservation Committee**  
141 Keyes Road, Concord, MA 01742  
Telephone (978) 318-3290 | Fax (978) 318-3291

## **CPA FUNDED PROJECT STATUS REPORT**

Project Name: White Pond Slope Restoration Project Numbers: #12-15 and #2-17

**1. What percentage of the project has been completed?** 95%

**2. Describe work completed to date:**

Work completed to date includes design and permitting for slope restoration at White Pond to restore eroded slopes and replace unsafe steps for improved public access to the pond, thereby reducing sediment and pollutant loading and improving water quality. Slope restoration is largely complete and was accomplished through removal and replacement of old concrete steps, improved and directed access points to minimize slope erosion, and fencing and plantings to stabilize eroded slopes in five locations at Sachem's Cove. Water quality monitoring was conducted in 2016 and 2017 to better understand the contributions of in-pond phosphorus to blue-green algal blooms that have been occurring at White Pond.

**3. What key project milestones have been reached?**

Essential slope restoration to improve the water quality at White Pond; fencing to direct visitors to appropriate access points, replacement of unsafe steps to access Sachem's Cove.

**4. Expenditure Report:**

**a. What is the date your project began or will begin spending CPA funds?** 7/2016

**b. Briefly account for the amount of CPA funds expended to date:**

Slope restoration is complete and was accomplished through removal and replacement of old concrete steps, improved and directed access points to minimize slope erosion, and fencing and plantings to stabilize eroded slopes in five locations at Sachem's Cove. Water quality monitoring was conducted in 2016 and 2017 to better understand the contributions of in-pond phosphorus to blue-green algal blooms that have been occurring at White Pond.

**5. Describe remaining work and projected timeline:**

As-built plan, supplemental water quality testing. Supplemental water quality testing is anticipated to begin in May 2022 and run through September 2022; an as-built plan will be prepared over the winter. I respectfully request approval to extend the project to December 2022 in order to allow these tasks to be completed. The project account for #12-15 may be closed at this time.

**6. What is the expected project completion date?** 12/2022

Name of person who completed this form: Delia Kaye Date: 4/25/2022

Contact Information /Email Address: Natural Resources Director; [dkaye@concordma.gov](mailto:dkaye@concordma.gov)