

J. F. White Contracting Company
MBTA Contract G67CN02 - Fitchburg Commuter Rail Line Improvement Project
Three Week Look Ahead

Activity Description	Responsible Party	2015																					Notes
		8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	
		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	
General Conditions																							
Flagging		No Flagging Required at this Time																					
Clematis Brook - MP 8.65																							
Flagging		No Flagging Required at this Time																					
Punch List	JFW																						
Sudbury River Bridge - MP20.43																							
Flagging		Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			
Paint Track #1 Bridge	Egan																						
Steel Repairs	Saugus																						
Route 62/Main Street - MP20.61																							
Flagging		Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			
Install Mini Piles - East Abutment	HUB Foundation																						
Install Reinforcing Steel	Regis																						
Form Abutments	JFW																						
Erect Bridge Steel and Fit Out	Saugus																						
Prep for Roll-in	JFW																						
Close Main St. to Traffic	JFW																						
Prep Roadway for Roll-in	JFW																						
Build SPMTs	Bay Crane																						
Demo and Roll-in	JFW																						
Assabet River Bridge - MP 21.76																							
Flagging		Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			
Install Drilled Shafts	HUB Foundation																						
Bridge Demolition	JR Vinagro																						
Excavate for Abutments	JFW																						
Fort Pond Bridge - MP 26.26																							
Flagging		No Flagging Required at this Time																					
West Acton Bridge - MP 27.46																							
Flagging		No Flagging Required at this Time																					
Mill Pond Bridge - MP 40.01																							
Flagging		No Flagging Required at this Time																					
Curve 41-1 Slope Cut - MP 41.61																							
Flagging		No Flagging Required at this Time																					
Baker's Brook Bridge - MP 47.84																							
Flagging		No Flagging Required at this Time																					
Retaining Wall Slope Stabilization - MP 48.70																							
Flagging		No Flagging Required at this Time																					