

J. F. White Contracting Company
MBTA Contract G67CN02 - Fitchburg Commuter Rail Line Improvement Project
Three Week Look Ahead

Activity Description	Responsible Party	2014																					Notes
		8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	
		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	
General Conditions																							
Flagging		No Flagging Required at this Time																					
Clematis Brook - MP 8.65																							
Flagging																							
Sudbury River Bridge - MP20.43																							
Flagging		Yes	Yes	Yes	Yes	Yes				Yes	Yes	Yes	Yes		Yes	Yes	Yes	Yes	Yes				
Delead and Prime Track #2 Steel	Egan																						Jacobs Inspection w/o 9/8/14
Steel Repairs	Saugus																						
Route 62/Main Street - MP20.61																							
Flagging										Yes	Yes	Yes	Yes		Yes	Yes	Yes	Yes	Yes			Flagger and watch to cover Rte 62 & Sudbury River	
Build out Slopes/Create Access	JFW																						
Pretrench SOE and Drilled Shafts	JFW																						
Install Drilled Shafts	HUB																						
Assabet River Bridge - MP 21.76																							
Flagging		Yes	Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes		Yes	Yes	Yes	Yes	Yes			Flagger and Watch	
Remove Obstructions	JFW																						
Install Lagging and Tiebacks	JFW																						
Install Drilled Shafts	HUB																						
Fort Pond Bridge - MP 26.26																							
Flagging		No Flagging Required at this Time																					
West Acton Bridge - MP 27.46																							
Flagging		No Flagging Required at this Time																					
Mill Pond Bridge - MP 40.01																							
Flagging		No Flagging Required at this Time																					
Curve 41-1 Slope Cut - MP 41.61																							
Flagging		No Flagging Required at this Time																					
Baker's Brook Bridge - MP 47.84																							
Flagging		No Flagging Required at this Time																					
Retaining Wall Slope Stabilization - MP 48.70																							
Flagging		No Flagging Required at this Time																					