

J. F. White Contracting Company
MBTA Contract G67CN02 - Fitchburg Commuter Rail Line Improvement Project
Three Week Look Ahead

Activity Description	Responsible Party	2014																								Notes
		2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25	2/26	2/27	2/28	3/1				
		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun				
General Conditions																										
Flagging		No Flagging Required at this Time																								
Clematis Brook - MP 8.65							X	X						X	X						X	X				
Flagging		No Flagging Required at this Time																								
Sudbury River Bridge - MP20.43							X	X						X	X						X	X				
Flagging		Yes	Yes	Yes	Yes	Yes				Yes	Yes	Yes	Yes													
Install Ductbank off Bridge	JFW						X	X						X	X						X	X				
Punch List	JFW						X	X						X	X						X	X				
Remove Work Platform	JFW						X	X						X	X						X	X				
Route 62/Main Street - MP20.61																										
Flagging		Yes	Yes	Yes	Yes	Yes				Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes						
FRP Wall Stems	JFW			Cure		Strip						East					Place		Cure							
Backfill West Wall	JFW						X	X						X	X						X	X				
Excavate and Lag for West Abtument	JFW						X	X						X	X						X	X				
Prep Drilled Shafts	JFW						X	X						X	X						X	X				
Install Temp Bridge	JFW						X	X						X	X						X	X				
Assabet River Bridge - MP 21.76																										
Flagging		Yes	Yes	Yes	Yes	Yes				Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes						
Fit out Bridge	Saugus						X	X						X	X						X	X				
Install Waterproofing	Venture						X	X						X	X						X	X				
Install Protection Board and Drain	JFW						X	X						X	X						X	X				
Prep Track Bed	JFW						X	X						X	X						X	X				
Fort Pond Bridge - MP 26.26																										
Flagging		No Flagging Required at this Time																								
West Acton Bridge - MP 27.46							X	X						X	X						X	X				
Flagging		No Flagging Required at this Time																								
Mill Pond Bridge - MP 40.01							X	X						X	X						X	X				
Flagging		No Flagging Required at this Time																								
Curve 41-1 Slope Cut - MP 41.61							X	X						X	X						X	X				
Flagging		No Flagging Required at this Time																								
Baker's Brook Bridge - MP 47.84							X	X						X	X						X	X				
Flagging		No Flagging Required at this Time																								
Retaining Wall Slope Stabilization - MP 48.70							X	X						X	X						X	X				
Flagging		No Flagging Required at this Time																								