CPA FUNDED PROJECT STATUS REPORT



Town of Concord | Community Preservation Committee 141 Keyes Road, Concord, MA 01742 Telephone (978) 318-3290 | Fax (978) 318-3291

Project Name:	Drinking	g Water Fountains	for Six Concord Play	ying Fields	Project Number: #3-15

- 1. What percentage of the project has been completed? $\underline{80\%}$
- 2. Describe work completed to date:

Five out of the six water fountains are installed and operational.

3. What key project milestones have been reached?

Five out of the six water fountains are installed and operational.

- 4. Expenditure Report:
 - a. What is the date your project began or will begin spending CPA funds? \$23,948.98
 - b. Briefly account for the amount of CPA funds expended to date:

Fountain procurement and installation

5. Describe remaining work and projected timeline:

The wall mounted fountain originally purchased for Willard School could not be installed. A new location has been identified. Once the fountain is installed at the new location the town department will do an inter-fund transfer for the amount of the fountain and we will purchased a ground mounted fountain for Willard.

Proposed location of water fountain is the outside of the Concord Visitor Center. We were coordination with the TH, Recreation and Facilities department for installation in the Spring of 2020 then COVID hit. Now that the Town offices are staffed we have begun discussing this installation again but facilities has COVID related priorities. CPW is still committed to installing all the proposed fountains. Thank you for your patience with this project.

Name of person who completed this form: <u>Melissa Simoncini, Concord Water and Sewer</u> Date: <u>8/11/2</u>	<u> 1020</u>
Contact Information /Email Address: msimoncini@concordma.gov	

6. What is the expected project completion date? <u>Spring 2021</u>