

Crosby Pond, Winter Work Schedule

February 2020

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
					1	2
3	4	5	6	7	8	9
Exc. Rd, 1 da	Exc. Stump,	Exc. loam, 1	Cut & Fill roadway, 4 days			
10	11	12	13	14	15	16
Cut & Fill roadway, 4 days		Exc. Unsuitable Material, 4 days				
17	18	19	20	21	22	23
Exc. Unsuitable Mate	Install water by-pass, 4 days				Exc. existing water main, 2 days	
24	25	26	27	28	29	
Exc. existing water n	Exc. existing duct bank, 2 days		Install cofferdams, 8 days			