

CONCORD TO LINCOLN
Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)
Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)
along a Section of Route 2 (Crosbys Corner Interchange)
Contract Number No.71104 - Job Number 1172

Submitted: March 20, 2013

Project Update: 2 Week Look Ahead - March 25, 2013 to April 05, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2

All schedule work could be extended or delayed due to inclement weather.

- ❖ **No Night Work Is scheduled for this 2 week Period**
- **Contractors Scheduled Day Work as Submitted by D.W. White :**

Week 1 - March 25, 2013 to March 29, 2013

- Continue Tree Cutting - Route 2 eastbound and Temporary Widening vicinity of Orchard Lane to Rockwood Lane.
- Start stump and root removal Route 2 Eastbound vicinity of Orchard Lane to Rockwood Lane and Temporary Widening from Old Cambridge Turnpike to Rockwood Lane.
- Start Earth Work and Rock Excavation (Machinery Only) Route 2 Eastbound vicinity of Orchard Lane to Rockwood Lane and Temporary Widening from Old Cambridge Turnpike to Rookwood Lane.
- Tree cutting off Bedford Road westerly for construction of new Service Road
- Tree cutting Rte.2 Eastbound and Westbound from the MassDOT Depot to Sandy Pond Road

Week 2 - April 1, 2013 to April 05, 2013

- Continue Tree cutting Rte.2 Eastbound from Sandy Pond Road to the MassDOT Depot
- Continue Earth Work Route 2 Eastbound vicinity of Orchard Lane to Rockwood Lane and Temporary Widening from Old Cambridge Turnpike to Rockwood Lane.
- Start Temporary Drainage Route 2 Eastbound vicinity of Orchard Lane to Rockwood Lane
- Start stump and root removal and Earth Work construction Oak Knoll to Bedford Road