



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: March 10, 2014 to March 21, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

No night Work is scheduled for this two week period.

- **Day Work:**

- **Eastbound:**

- Contractor will continue to patch potholes at various locations.
 - Contractor will resume forming and pouring concrete for Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner
 - Contractor will begin forming and placing reinforcing bars for East and West Bridge Abutment footings located at open area adjacent to Crosby's Corner.

- **Westbound:**

- Contractor will continue installation of water main from Detention basin adjacent to Crosby's Corner to across the street from the Commons Driveway.
 - Contractor will continue installation of Drainage Pipe from #34 Cambridge Turnpike to #46 Cambridge Turnpike.
 - Contractor will continue to install Drainage Pipe at Service Road 2 located between #70 and #74 Cambridge Turnpike.
 - Gas Company will continue installing 12" gas transmission line from Crosby's corner to #34 Cambridge Turnpike
 - Contractor will continue forming and pouring concrete at footing for Wall #20 located in front of #34 Cambridge Turnpike
 - Contractor will continue to patch potholes at various locations.

- **Bedford Road:**

- No work scheduled at this location.

- **Sandy Pond Road:**

- No work scheduled at this location.