

CONCORD TO LINCOLN
Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)
Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)
along a Section of Route 2 (Crosbys Corner Interchange)
Contract Number No.71104 - Job Number 1172

Submitted: March 14, 2013

Project Update: 1 Week Look Ahead - March 18, 2013 to March 22, 2013

- ❖ **All schedule work could be extended or delayed due to inclement weather.**
- ❖ **No Night Work Is scheduled for this week**
- **Contractors Scheduled Day Work :**
 - D.W.White will be pumping and abandoning septic tanks.
 - Building 1, 77 Cambridge Turnpike, Route 2.
 - Building 2, 32 Cambridge Turnpike, Route 2.
 - Building 3, 30 Cambridge Turnpike, Route 2.
 - Building 4, 24 Cambridge Turnpike, Route 2 .
 - Building 5, 20 Cambridge Turnpike, Route 2 .
 - Building 6, 18 Cambridge Turnpike, Route 2 .
 - Building 7, 16 Cambridge Turnpike, Route 2.
 - Building 8, 8 Cambridge Turnpike, Route 2.
 - Building 9, 4 Cambridge Turnpike, Route 2.
 - Building 10, 61 Concord Turnpike, Route 2.
 - D.W.White Startup, for stump removal in area's cleared in phase 1 A.
 - Service Road 7 – Oak Knoll Extension to Bedford Road, see sheet 174.
 - Stage 1 phase A construction – Service Road 5 and Temporary Widening Station, see sheet 173 & 174
 - Stage 1 phase B construction – Route 2 Westbound Across from Sandy Pond Road, see sheet 175
 - Service Road 3 – To Bedford Road, see sheet 174.
 - Vinagro will continue demolition of the house.
 - Building 1, 77 Cambridge Turnpike, Route 2.
 - Building 7, 16 Cambridge Turnpike, Route 2.
 - Building 10, 61 Concord Turnpike, Route 2.
 - Cook Land Clearing will continue tree cutting.
 - Stage 1 phase A construction – Service Road 5 and Temporary Widening Station, see sheet 173 & 174
 - Stage 1 phase B construction – Route 2 Westbound Across from Sandy Pond Road, see sheet 175.

- **Utility Companies Scheduled Day Work:**

- Awaiting notification form D.W White to start.
- Utilities will start once the clearing, grubbing and rock excavation has been completed as described above.