



**CONCORD TO LINCOLN  
Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)  
Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)  
along a Section of Route 2 (Crosby's Corner Interchange)  
Contract Number No.71104 - Job Number 1172**

**Submitted: April 3, 2013**

**Project Update: 2 Week Look Ahead - April 08, 2013 to April 19, 2013**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2**

**Typical Hours for Lane Closures – Eastbound – 9:30 AM – 5:30 PM; Westbound - 7:00 AM – 2:30 PM**

**All schedule work could be extended or delayed due to inclement weather.**

- ❖ **No Night Work Is scheduled for this 2 week Period**
- **Contractor's Scheduled Day Work as Submitted by D.W. White :**

**Week 1 & 2 - April 08, 2013 to April 19, 2013**

- Continue tree cutting, stump/root removal and the construction of temporary roadway widening on Route 2 eastbound in the vicinity of Orchard Lane to Rockwood Lane.
- Continue temporary roadway widening on Route 2 eastbound from Old Cambridge Turnpike to Rockwood Lane.
- Continue earth work and rock excavation (machinery only) on Route 2 eastbound in the vicinity of Orchard Lane to Rockwood Lane and the construction of temporary roadway widening from Old Cambridge Turnpike to Rockwood Lane.
- Continue tree stump and root removal off Bedford Road westerly for construction of a new service road.
- Continue tree cutting on Route 2 Eastbound and Westbound from the MassDOT Depot west of Crosby's Corner to Sandy Pond Road.
- Continue temporary drainage work on Route 2 eastbound in the vicinity of Orchard Lane to Rockwood Lane.
- Commence stump and root removal and earth work construction in the area between Oak Knoll Road and Bedford Road.