



CONCORD TO LINCOLN
Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)
Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)
along a Section of Route 2 (Crosby's Corner Interchange)
Contract Number No.71104 - Job Number 1172

Submitted: April 18, 2013

Project Update: 2 Week Look Ahead - April 22, 2013 to May 3, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2

Typical Hours for Lane Closures – Eastbound – 9:30 AM – 5:30 PM; Westbound - 7:00 AM – 2:30 PM

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work is tentatively scheduled for the week of April 29 – May 3rd, 2013**
Work includes the excavation of test pits to install drainage structures along Route 2 eastbound and westbound in the vicinity of Brooks Road to Oak Knoll Road. For night time operations, there will be right lane closures eastbound and westbound between the hours of 8:00 PM to 6:00 AM.

- **Scheduled Day Work for the weeks of April 29 – May 3rd, 2013**
 - Eastbound:**
 - Continue tree cutting, stump/root removal and the construction of temporary roadway widening on Route 2 eastbound in the vicinity of Orchard Lane to Bedford Road.
 - Continue temporary roadway widening on Route 2 eastbound from Old Cambridge Turnpike to area across from Brooks Road. Paving is scheduled for this area the week of April 29th through May 3rd.
 - Continue temporary drainage work on Route 2 eastbound in the vicinity of Orchard Lane to Rockwood Lane.
 - Begin water main installation on Route 2 eastbound from House #73 to Oak Knoll Road.
 - Begin construction of Stormwater Wetland Location #1 located just east of the intersection of Route 2 and Sandy Pond Road.

 - Westbound:**
 - Begin tree cutting and stump/root removal at Route 2 westbound widening area starting at Bedford Road and ending just prior to Crosby's Corner.
 - Continue drainage installation and road construction at widening area on Route 2 westbound from the MassDOT Depot west of Crosby's Corner to Sandy Pond Road. Paving is scheduled for this area the week of April 29th thru May 3rd.

 - Bedford Road:**
 - Continue earthwork off Bedford Road westerly for construction of a new service road. Removal of subsurface ledge by controlled detonation is scheduled to commence at this location on April 22nd. No impacts to Route 2 traffic are expected; however, there may be intermittent traffic stops on Bedford Road.