



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: May 5, 2014 to May 16, 2014**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Night Work:**

Night Work is scheduled for Monday May 5<sup>th</sup> thru Thursday May 8<sup>th</sup>. Work includes sawcutting pavement and installing a gas main across Route 2 in the vicinity of Sandy Pond Road in Concord. For night time operations there will be single lane closures eastbound and westbound between the hours of 9:00 PM to 6:00 AM.

- **Day Work:**

- **Eastbound:**

- Contractor will continue forming and pouring concrete for Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner.
    - Contractor will continue forming, placing reinforcing bars and pouring concrete for East and West Bridge Abutment backwalls located at open area adjacent to Crosby's Corner.
    - Contractor will continue excavation and forming for footings and retaining walls located at each corner of the proposed Bridge in the open area adjacent to Crosby's Corner.

- **Westbound:**

- Contractor will continue forming and pouring concrete at Wall #20 located in front of #34 Cambridge Turnpike and then backfill gravel behind the wall.
    - Contractor will begin forming and pouring footings for Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
    - Contractor will transport processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.

- **Bedford Road:**

- No work scheduled at this location.

- **Sandy Pond Road:**

- No work scheduled at this location.