



CONCORD TO LINCOLN
Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)
Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)
along a Section of Route 2 (Crosby's Corner Interchange)
Contract Number No.71104 - Job Number 1172

Submitted: May 14, 2013

Project Update: 2 Week Look Ahead – May 20, 2013 to May 31, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2

Typical Hours for Lane Closures – Eastbound – 9:30 AM – 5:30 PM; Westbound - 7:00 AM – 2:30 PM

NOTE – There will be no lane closures from 12:00 noon on May 24th through 7:00 AM on May 28th.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work: No night work is scheduled for the weeks of May 20th – May 31st, 2013**
- **Scheduled Day Work for the weeks of May 20 – May 31, 2013**

Eastbound:

- Continue temporary roadway widening on Route 2 eastbound from Old Cambridge Turnpike to area across from Brooks Road. Paving is scheduled for this area the week of May 27th through May 31st.
- Continue temporary drainage work on Route 2 eastbound in the vicinity of Orchard Lane to Rockwood Lane.
- Continue backfilling for Ramp A at area just prior to Crosby's Corner
- Continue Route 2 widening, drainage installation and construction of Stormwater Wetland Location #1 at intersection with Sandy Pond Road.

Westbound:

- Begin road construction at Route 2 road widening and Service Road locations between Brooks Road and ending just prior to Crosby's Corner.
- Begin construction of Stormwater Wetlands 5 and 6 located between Bedford Road and Brooks Road.
- Begin removal of subsurface ledge by controlled detonation in areas outside the roadway between Brooks Road and Crosby's Corner. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation.

Bedford Road:

- Continue earthwork off Bedford Road westerly for construction of a new service road. Controlled detonation at this location is complete and the Conservation trail adjacent to the new service road is now reopened.
- Continued earthwork off Bedford Road easterly for construction of a new service road.

Sandy Pond Road:

- Begin full depth construction and re-alignment of Sandy Pond Road and Drake Park Road at intersection of Sandy Pond Road and Route 2.