



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: June 2, 2014 to June 13, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

No Night Work is scheduled for this period.

- **Day Work:**

- **Eastbound:**

- Contractor will continue forming and pouring concrete for Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner.
 - Contractor will continue excavation and forming for footings and retaining walls located at each corner of the proposed Bridge in the open area adjacent to Crosby's Corner.
 - Contractor to continue installing drainage at proposed Ramp "A" located between Sandy Pond Road and Crosby's Corner
 - Contractor will continue backfilling gravel behind Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner.

- **Westbound:**

- Contractor will continue forming and pouring footings and walls for Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
 - Contractor will transport processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.
 - Contractor to continue installing drainage in front of Retaining Wall #20 located in front of # 34 Cambridge Turnpike.

- **Bedford Road:**

- No work scheduled at this location.

- **Sandy Pond Road:**

- No work scheduled at this location.