



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: June 3, 2013 to June 14, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work: No night work is scheduled**
- **Day Work:**

Eastbound:

- Continue backfilling for Ramp A, Ramp B and Service Road 4 at area just prior to Crosby's Corner
- Continue Route 2 widening, drainage installation and construction of Stormwater Wetland Location #1 at intersection with Sandy Pond Road.
- Implementation of traffic shift to utilize new temporary widening area between Old Cambridge Turnpike and House #73. This is contingent on the removal of utility poles from widening area.

Westbound:

- Continue road construction at Route 2 road widening and Service Road locations between Brooks Road and ending just prior to Crosby's Corner.
- Begin construction of Stormwater Wetlands 5 and 6 located between Bedford Road and Brooks Road.
- Begin removal of subsurface ledge by controlled detonation at area between Brooks Road and Crosby's Corner. This is contingent upon traffic shift to temporary pavement on the eastbound side. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation.
- Loam and Seed shoulder of Route 2 Widening area across from Sandy Pond Road.

Bedford Road:

- Continue earthwork off Bedford Road westerly for construction of a new service road.
- Continue processing gravel from new service road westerly off Bedford Road.

Sandy Pond Road:

- Continue full depth construction and re-alignment of Sandy Pond Road and Drake Park Road at intersection of Sandy Pond Road and Route 2.