



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: July 12, 2015 to July 24, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 10:00 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

- **Crosby Corner Intersection:**

- Contractor is scheduled to work from 8:00 PM thru 6:00 AM from Sunday July 12th thru Thursday July 16th in order to install drainage system in the middle of Crosby Corner Intersection.

- **Day Work:**

- **Eastbound:**

- Service Road 5 will be paved from #73 Cambridge Turnpike to Oak Knoll Lane.
 - Route 2 Eastbound widening area will be paved from the vicinity of #73 Cambridge Tpk to Bedford Road.
 - After paving of Service Road 5 and Route 2 Widening area, guard rails and concrete barrier will be installed along these locations where required.
 - Driveways will be paved along Service Road 4.

- **Westbound :**

- Contractor will continue installation of final sections of Wildlife Crossing culvert in the vicinity of Sandy Pond Road
 - Contractor will continue construction of new Route 2 Westbound On-Ramp from Crosby's Corner.
 - Construction will begin construction at proposed infiltration basin located between Crosby Corner and new Bridge.
 - Gravel will be backfilled behind Retaining Wall #15. This wall is located at the Northwest corner of the new Bridge.



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

- Construction of Retaining Wall #19 will continue. This wall is located across Route 2 from Sandy Pond Road.