



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: August 12, 2013 to August 23, 2013**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Night Work:**

Night Work is scheduled for the week of August 18th thru August 23<sup>rd</sup>. Work includes sawcutting pavement and installing drainage lines across Route 2 at the Crosby's Corner Intersection. For night time operations, there will be single lane closures eastbound and westbound between the hours of 8:00 PM to 6:00 AM.

- **Day Work:**

- **Eastbound:**

- Continue backfilling for Ramp B and Service Road 4 at area just prior to Crosby's Corner.
    - Placing topsoil at shoulder of Service Road #5 between Orchard Lane and Rockwood Lane.
    - Installing new Utility poles at location of Old Cambridge Tpke.
    - Begin Installation of Gas Main at shoulder of Road off of Route 2. Off ramp from Route 2 onto Sandy Pond Road will be closed daily from 7:00 AM to 3:30 PM. Detour in effect.

- **Westbound:**

- Continue road construction at Route 2 road widening and Service Road 1 locations between Brooks Road and ending just prior to Crosby's Corner.
    - Continue construction of Stormwater Wetlands 5 and 6 located between Bedford Road and Brooks Road.
    - Continue Crushing Stone and screening topsoil at the open area just prior to Crosby's Corner.
    - Begin spreading Loam at shoulders of Service Road 1 and Service Road 2.
    - Continue Construction of Stormwater Wetland #4 located just prior to Crosby's Corner.
    - Continue removal of subsurface ledge by controlled detonation at area between Brooks Road and Crosby's Corner. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
    - Continue Construction of Service Road 2 located between house #78 and Brooks Road.
    - Brooks Road no longer has access to and from Route 2 Westbound.
    - Utility companies will begin transferring lines from existing utility poles to new poles between Bedford Road and Brooks Road.

- **Bedford Road:**

- No work scheduled for this location.

- **Sandy Pond Road:**

- Begin forming roadside swales and spreading loam at Sandy Pond Road and Drake Park Road.