



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: September 22, 2014 to October 3, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- Contractor will continue forming and pouring concrete at Retaining Walls #13 and #14 located at the East corners of the proposed Bridge in the open area adjacent to Crosby's Corner.
 - Contractor will haul gravel via one Route 2 eastbound lane between Sandy Pond Road and Crosby's Corner to backfill behind the western walls and Bridge abutment at the proposed bridge location adjacent to Crosby's Corner.
 - Contractor will continue installing stone veneer at face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.
 - Contractor will continue excavation and forming for Wall #8 which will support Service Road 4.
 - Bridge Girders are scheduled to have bolts installed and tightened. Work will begin on the bridge deck installation.

- **Westbound:**

- Contractor will continue installing gravel backfill behind Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
 - Contractor will continue installing subdrain in back and in front of Wall #6
 - Contractor will continue installing subdrain at proposed "Ramp D" located just before Crosby Corner Intersection.
 - Contractor will place, grade and compact gravel at proposed "Ramp D" located just before Crosby Corner Intersection.
 - Contractor will continue transporting processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.
 - Contractor will continue placing backfill behind Wall #2 located between Bedford Road and Brooks Road.