



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: November 3, 2014 to November 14, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- Contractor will continue constructing Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
 - Contractor will continue installing stone veneer at face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.
 - Contractor will continue work on Proposed Bridge Deck and is tentatively scheduled to pour concrete for the deck.
 - Contractor will grade, compact and pave Ramp "A" from Sandy Pond Road to the proposed Bridge.
 - Excavation of Route 2 Median (former Route 2 Westbound Lanes) between Crosby's Corner and Orchard Lane will continue.
 - Contractor will continue hauling gravel, pavement and concrete slabs from the Route 2 Median area to the Stormwater Basin #7 area located between Orchard Lane and Oak Knoll Road. There it will be crushed and processed.
 - After the Route 2 median area is excavated, the Contractor is scheduled to place gravel and pave this location.
 - After Route 2 Median is paved, traffic markings will be painted.
 - Route 2 Eastbound traffic is tentatively scheduled to be shifted to Route 2 Median (former Route 2 Westbound Lanes) from Crosby's Corner to Orchard Lane.
 - After Traffic shift, contractor will begin excavation of former Eastbound lanes between Crosby's Corner and Orchard Lane.

- **Westbound:**

- Contractor will continue to install water main at Service Road 1 location between Brooks Road and #34 Cambridge Turnpike
 - Contractor will grade gravel road at Service Road 1 location between Brooks Road and #34 Cambridge Turnpike
 - Service Road 1 is tentatively scheduled to be paved in this two week period.