



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: November 30th, 2015 to December 12th, 2015**

**Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Day Work:**

- **Eastbound:**

- Install guide signs
    - Finish installing guard rail in various locations
    - Continue Construction of stone wall along Red Maple Lane near Stormwater Basin #7

- **Westbound :**

- Continue installation of Stone Veneer at Retaining Wall #15.
    - Install Guide signs

- **Crosby's Corner Intersection:**

- Pour Concrete for triangular islands at Crosby's Corner Intersection

- **Service Roads:**

- Finish re-construction of section of Service Road 4 (Mary's Way) near "The Commons" driveway
    - Open Service Road 4 (Mary's Way) to public at new signalized traffic intersection.