



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: December 1, 2014 to December 12, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- Contractor will continue constructing Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
 - Contractor will continue installing stone veneer at face of Wall #13 located at the SouthEast corner of the proposed Bridge Abutment.
 - Contractor will continue work on Proposed Bridge Deck.
 - Construction will continue work on Retaining Wall #7 located at the western entrance to Old Cambridge Turnpike.
 - Previous Route 2 Eastbound lanes from Crosby's Corner to "The Commons" Driveway will continue to be excavated and hauled away.
 - Contractor will continue to form and pour concrete barrier on top of Wall #11 located at off ramp between Sandy Pond Road and the proposed Bridge.
 - Removal of subsurface ledge by controlled detonation at area adjacent to "The Commons" main driveway. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
 - Construction will continue on Retaining Wall #4 located between Orchard Lane and Oak Knoll Road.

- **Westbound:**

- No scheduled activities