



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Bruce Freeman Rail Trail Project Number: 4 projects
7-13 (2014) # 5-15 (2016) # 6-17 (2018) # 3-20 (2021)

1. What percentage of the project has been completed? All of #7-13 and 5-15 is complete.
#6-17 is 95% complete and #3-20 has not yet started.
2. Describe work completed to date:
Additional design work for the final phase is nearing completion.
Additional landscaping in 2021 (\$8,995) was installed (#6-17)
Design for a handicapped curb ramp at the Nashoba Brook bridge is complete with construction expected in summer 2022 (\$16,000+).
3. What key project milestones have been reached?
Additional wood signs and fencing have been added in addition to the above.
4. Expenditure Report:
 - a. What is the date your project began or will begin spending CPA funds? underway
 - b. Briefly account for the amount of CPA funds expended to date:
Additional study and engineering design in addition to installation of added wood fencing at Powdermill Rd., wood signs and landscaping materials.
5. Describe remaining work and projected timeline:
Finalize last 1/2 mile design (Powdermill Rd. to Sudbury town line), invasive plant removal, additional plantings, interpretive panels at White Pond if necessary.
6. What is the expected project completion date? Spring 2023

Name of person who completed this form: Marcia Rasmussen Date: 4/22/22

Contact Information /Email Address: mrasmussen@concordma.gov