



TOWN OF CONCORD
COMMUNITY PRESERVATION COMMITTEE
141 KEYES ROAD, CONCORD, MA 01742
TEL. (978) 318-3290 FAX (978) 318-3291

CPA Funded Project Status Report

Project Name: CIPS Playground Initiative Project Number: 4-16

A. Describe work completed to date:

Phase I – Equipment Purchase

Phase II – Demo and surface prep, installation of playground equipment, poured in place rubber surfacing and fencing.

Phase III – Installation of clubhouse and painting of tricycle path and walkway gates

B. Expenditure Report:

- What is the date your project began or will begin spending CPA funds? July 2017
- Briefly account for the amount of *CPA funds* expended to date:

All \$105,000 of the CPA funds awarded have been expended in Phase I and 2 for surfacing, fencing and equipment.

C. Describe remaining work:

Punch list items and plantings.

D. What is the expected project completion date? Fall 2018

Name of person who completed form: Casey Atkins Date: 7/17/2018