



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Rideout Improvement Project Project Number: 12-16

1. What percentage of the project has been completed? 80%

2. Describe work completed to date:

Pavilion purchased and installed

3. What key project milestones have been reached?

Pavilion installed and being used by community

4. Expenditure Report:

a. What is the date your project began or will begin spending CPA funds? 3/28/19

b. Briefly account for the amount of CPA funds expended to date:

\$17,492 - 20x30 shelter purchased, \$4,250 installation cost

5. Describe remaining work and projected timeline:

Electrical connection anticipated \$2,000 and picnic tables \$4,000

6. What is the expected project completion date? July 2019

Name of person who completed this form: Ryan Kane Date: 3/28/19

Contact Information /Email Address: rkane@concordma.gov