



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Warner's Pond Dredging Project (Permitting) Project Number: #8-18

1. **What percentage of the project has been completed?** 10%
2. **Describe work completed to date:**
An RFP is under development to retain qualified services to develop permit plans and obtain permit approvals to conduct limited dredging at Warner's Pond.
3. **What key project milestones have been reached?**
Development of the Dredging Feasibility Study and receipt of a MEPA Certificate.
4. **Expenditure Report:**
 - a. **What is the date your project began or will begin spending CPA funds?** 7/2021
 - b. **Briefly account for the amount of CPA funds expended to date:**

N/A.
5. **Describe remaining work and projected timeline:**

Issuance of the RFP, selection of a contractor, development of permit applications and construction plans.
6. **What is the expected project completion date?** 7/2022

Name of person who completed this form: Delia Kaye Date: 5/12/21

Contact Information /Email Address: Natural Resources Director; dkaye@concordma.gov