



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: December 16, 2013 to December 27, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- Continue construction of Stormwater wetland at open area just prior to Crosby's Corner.
 - Continue construction of Retaining Wall # 11 located between Sandy Pond Road and Crosby's Corner.
 - Backfill behind newly constructed Retaining Wall #3 adjacent to Orchard Lane.
 - Route 2 access on to Oak Knoll Road and Rockwood Lane will be closed.
 - Gas company will begin installation of new Gas transmission line at open area just prior to Crosby's Corner.

- **Westbound:**

- Brooks Road no longer has access to and from Route 2 Westbound.
 - NSTAR Electric will continue splicing cable in manhole located across from Oak Knoll Road.
 - Verizon and Comcast will continue removal of cables from existing utility poles in the vicinity of Brooks Road.

- **Bedford Road:**

- No work scheduled at this location.

- **Sandy Pond Road:**

- No work scheduled at this location.