



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Warner's Pond Dredging Project (Permitting) Project Number: #8-18

1. **What percentage of the project has been completed?** 70%

2. **Describe work completed to date:**

The consultant has obtained approval from the Natural Resources Commission to perform limited dredging at Warner's Pond. Applications have been submitted to DEP (Chapter 91 License and Application, and Section 401 Water Quality Certification) and to the Army Corps of Engineers for state and federal approvals.

3. **What key project milestones have been reached?**

Development of the Dredging Feasibility Study, receipt of a MEPA Certificate, and issuance of an Order of Conditions.

4. **Expenditure Report:**

a. **What is the date your project began or will begin spending CPA funds?** August 2021

b. **Briefly account for the amount of CPA funds expended to date:**

The consultant has obtained approval from the Natural Resources Commission to perform limited dredging at Warner's Pond. Applications have been submitted to DEP (Chapter 91 License and Application, and Section 401 Water Quality Certification) and to the Army Corps of Engineers for state and federal approvals.

5. **Describe remaining work and projected timeline:**

Issuance of state and federal approvals; development and issuance of a Request for Proposal to perform limited dredging at Warner's Pond. I respectfully request an extension to the project in order to allow for remaining tasks to be completed.

6. **What is the expected project completion date?** August 2022

Name of person who completed this form: Delia Kaye Date: 4/25/2022

Contact Information /Email Address: Natural Resources Director; dkaye@concordma.gov