



NAGOG POND INTAKE REPLACEMENT PHASE II
CONCORD PUBLIC WORKS
PROJECT UPDATES



Nagog Pond Project Update No. 3 – Week of March 24th

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Constriction Company of Weymouth, MA). Work is anticipated to continue through mid-May 2023.

Construction Activities

- During the week of March 24th, D&C's marine subcontractor (H.B. Fleming) continued installation of the temporary access and barge assembly at the Nashoba Road staging area.
- Once the barge assembly is in place, H.B. Fleming will bring their site crane onto the barge to facilitate equipment into/out of Nagog Pond while construction is on-going. This work is expected to continue into next week.
- D&C anticipates receiving a delivery of their remaining intake dewatering equipment near the Nagog Pond Gatehouse on Tuesday March 28th or Wednesday March 29th. Once received, D&C will finish setting up their intake dewatering system during the week of March 31st to allow for pipeline cleaning/inspection to begin the week of April 7th.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.