



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: January 27, 2014 to February 7, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

Night Work is scheduled for this two week period. Work includes sawcutting pavement and installing a gas main across the Route 2 Westbound lanes at the Crosby's Corner Intersection. For night time operations there will be single lane closures eastbound and westbound between the hours of 8:00 PM to 6:00 AM.

- **Day Work:**

- **Eastbound:**

- Continue construction of Retaining Wall # 11 located between Sandy Pond Road and Crosby's Corner.
 - Contractor will hammer rock at Stormwater Detention basin located adjacent to Orchard Lane.
 - Gas company will continue installation of new Gas transmission line at Crosby Corner intersection (night work).
 - Contractor will continue to patch potholes at various locations.

- **Westbound:**

- Verizon and Comcast will continue removal of cables from existing utility poles in the vicinity of Brooks Road.
 - Contractor will begin installation of Water Main along the proposed service road from Brooks Road to #34 Cambridge Turnpike.
 - Contractor will begin installation of Drainage Pipe from Detention basin adjacent to Crosby's Corner to #34 Cambridge Turnpike.
 - Contractor will continue to patch potholes at various locations.

- **Bedford Road:**

- No work scheduled at this location.

- **Sandy Pond Road:**

- No work scheduled at this location.