



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: July 1, 2013 to July 12, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work: No night work is scheduled**
- **Day Work:**

Eastbound:

- Continue backfilling for Ramp A, Ramp B and Service Road 4 at area just prior to Crosby's Corner
- Continued construction of Stormwater Wetland #7 between Orchard Lane and Oak Knoll Rd.
- New utility poles tentatively scheduled to be installed from Old Cambridge Road to Bedford Road.
- Placing topsoil at shoulder of Service Road #5 between Orchard Lane and Rockwood Lane.
- Pave Route 2 widening area between Orchard Lane and Rockwood Lane.

Westbound:

- Continue road construction at Route 2 road widening and Service Road 1 locations between Brooks Road and ending just prior to Crosby's Corner.
- Continue construction of Stormwater Wetlands 5 and 6 located between Bedford Road and Brooks Road.
- Continue Construction of Stormwater Wetland #4 located just prior to Crosby's Corner
- Continue removal of subsurface ledge by controlled detonation at area between Brooks Road and Crosby's Corner. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
- Continue Construction of Service Road 2 located between house #78 and Brooks Road.
- Brooks Road no longer has access to and from Route 2 Westbound during Service Road construction and controlled detonation operations.

Bedford Road:

- Forming roadside swales and placing topsoil along shoulders of new service road that connects Oak Knoll Road with Bedford Road.
- Continue construction of Stormwater Wetland #8 located at intersection of Bedford Road and new service road that connects Oak Knoll Road with Bedford Road

Sandy Pond Road:

- Forming roadside swales and placing topsoil along the shoulders at Sandy Pond Road and Drake Park Road at intersection of Sandy Pond Road and Route 2.