



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: August 11, 2014 to August 22, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 7:00 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

- Gas company night work is scheduled for this two week period. This work will consist of installing the gas main off the road behind Wall #11 located in the Eastbound direction between Sandy Pond Road and Crosby's Corner. This work will not require any traffic lane closures and will occur between 5:00 PM and 3:00 AM.

- **Day Work:**

- **Eastbound:**

- Contractor will continue forming and pouring concrete at the retaining walls located at each corner of the proposed Bridge in the open area adjacent to Crosby's Corner.
- Contractor will haul gravel via one Route 2 eastbound lane between Sandy Pond Road and Crosby's Corner to backfill behind the western walls and Bridge abutment at the proposed bridge location adjacent to Crosby's Corner. For this operation there will be single lane closure eastbound from Sandy Pond Road to Crosby's Corner between the hours of 9:30 AM to 7:00 PM.
- Contractor will continue installing stone veneer at face of Wall #3 located adjacent to Orchard Lane.

- **Westbound:**

- Contractor will continue installing gravel backfill behind Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
- Contractor will begin installing subdrain in back and in front of Wall #6
- Contractor will continue transporting processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.
- Contractor will continue pouring footings and wall sections at Wall #2 located between Bedford Road and Brooks Road