



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: September 9, 2013 to September 20, 2013

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

No night work is scheduled

- **Day Work:**

- **Eastbound:**

- Placing topsoil, applying hydroseed at shoulder of Service Road #5 between Orchard Lane and Rockwood Lane.
 - Construction of Stormwater wetland at Sandy Pond Road vicinity.
 - Construction of Stormwater wetland at open area just prior to Crosby's Corner.

- **Westbound:**

- Continue road construction at Route 2 road widening and Service Road 1 locations between Brooks Road and ending just prior to Crosby's Corner.
 - Continue construction of Stormwater Wetlands 5 and 6 located between Bedford Road and Brooks Road.
 - Continue Crushing Stone and screening topsoil at the open area just prior to Crosby's Corner.
 - Continue spreading Loam at shoulders of Service Road 1 and Service Road 2.
 - Continue Construction of Stormwater Wetland #4 located just prior to Crosby's Corner.
 - Continue removal of subsurface ledge by controlled detonation at area between Brooks Road and Crosby's Corner. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
 - Continue Construction of Service Road 2 located between house #78 and Brooks Road.
 - Brooks Road no longer has access to and from Route 2 Westbound.
 - Begin installation of Wildlife Crossing Culvert in the vicinity of Sandy Pond Road.
 - Utility companies will continue transferring lines from existing utility poles to new poles between Bedford Road and Brooks Road.
 - Gas company will continue installation of new Gas Main between Bedford Road and Brooks Road.

- **Bedford Road:**

- No work to be performed at this location.

- **Sandy Pond Road:**

- Begin installing landscape plantings at Sandy Pond Road and Drake Park Road.