



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: November 18, 2013 to November 29, 2013**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Night Work:**

- No Night work is scheduled.

- **Day Work:**

- **Eastbound:**

- Construction of Stormwater wetland at open area just prior to Crosby's Corner.
- Divert water through newly constructed stream and backfill existing stream located between Sandy Pond Road and Crosby's Corner.
- Begin construction of Retaining Wall # 11 located between Sandy Pond Road and Crosby's Corner.
- Backfill behind newly constructed Retaining Wall #3 adjacent to Orchard Lane
- Continue Installing Landscape plantings at Service Road between Oak Knoll Road and Rockwood Lane.

- **Westbound:**

- Continue Construction of Service Road 2 located between house #78 and Brooks Road.
- Continue installation of Water main on Service Road 2 between house #78 and Brooks Rd.
- Brooks Road no longer has access to and from Route 2 Westbound.
- NSTAR Electric will begin pulling cable through underground conduit between Bedford Road to across from Orchard Lane.
- Verizon and Comcast will begin removal of cables from existing utility poles at Service Road 2.
- Gas company will continue installation of new Gas Main at Service Road 2 and Service Road 1 up to #46 Cambridge Turnpike.

- **Bedford Road:**

- Continue installing landscape plantings along Service Road off of Bedford Road south of Route 2.

- **Sandy Pond Road:**

- Continue installing landscape plantings at Sandy Pond Road and Drake Park Road.