



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: June 17, 2013 to June 28, 2013**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Night Work: No night work is scheduled**
- **Day Work:**

**Eastbound:**

- Continue backfilling for Ramp A, Ramp B and Service Road 4 at area just prior to Crosby's Corner
- Paving at Route 2 widening at intersection with Sandy Pond Road.
- New utility poles tentatively scheduled to be installed from Old Cambridge Road to Bedford Road.
- Implementation of traffic shift to utilize new temporary widening area between Old Cambridge Turnpike and House #73. This is contingent on the removal of utility poles from widening area.
- Paving at Service Road #5 between Orchard Lane and Rockwood Lane.

**Westbound:**

- Continue road construction at Route 2 road widening and Service Road locations between Brooks Road and ending just prior to Crosby's Corner.
- Continue construction of Stormwater Wetlands 5 and 6 located between Bedford Road and Brooks Road.
- Begin removal of subsurface ledge by controlled detonation at area between Brooks Road and Crosby's Corner. This is contingent upon traffic shift to temporary pavement on the eastbound side. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
- Loam and Seed shoulder of Route 2 Widening area across from Sandy Pond Road.
- Continue construction of wetlands replication area located between Brooks Road and Crosby's Corner.

**Bedford Road:**

- Paving new service road that connects Oak Knoll Road with Bedford Road.

**Sandy Pond Road:**

- Paving at Sandy Pond Road and Drake Park Road at intersection of Sandy Pond Road and Route 2. Sandy Pond Road Detour will be in effect for the week of June 17<sup>th</sup> thru June 21<sup>st</sup>.