CONCORD - CAMBRIDGE TURNPIKE IMPROVEMENT PROJECT PH II
CONCORD, MA

3 WEEK LOOK AHEAD SCHEDULE AS OF OCTOBER 5, 2020

	DAYS																				
	10/05/20	10/06/20	10/07/20	10/08/20	10/09/20	10/10/20	10/11/20	10/12/20	10/13/20	10/14/20	10/15/20	10/16/20	10/17/20	10/18/20	10/19/20	10/20/20	10/21/20	10/22/20	10/23/20	10/24/20	10/25/20
Description of Work	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Install sheets to reset Northeast Wingwall COK	X																				
Reset Northeast Wingwall at COK		X	X																		
Install Ductile Iron Piles at Northeast Wingwall COK			X																		
Install Ductile Iron Piles at Northwest Wingwall COK			X																		
Excavate between Southeast Wingwall COK				X																	
Core Tierod Holes in COK Southeast Wingwall					X																
Install Tierods Between Easterly Wingwalls COK									X												
Form Rebar Pour Corbells Northeast Wingwall COK					X				X	X											
Backfill material between Easterly Wingwalls COK									X		X										
Excavate Southwest Wingwall COK										X											
Core Tierod Holes in COK Southwest Wingwall											X										
Install Tierods Between Westerly Wingwalls COK											X										
Form Rebar Pour Corbells Northwest Wingwall COK										X	X	X									
Backfill material between Westerly Wingwalls COK												X			X						
Cut and Remove Sheeting at COK												X			X						
Excavate between Easterly Wingwalls COJ															X						
Core Holes for Tierods Easterly Wingwalls COJ																X					
Install Tierods Between Easterly Wingwalls COJ																X					
Backfill material between Easterly Wingwalls COJ																X	X				
Excavate between Westerly Wingwalls COJ																	X				
Core Holes for Tierods Westerly Wingwalls COJ																		X			
Install Tierods Between Westerly Wingwalls COJ																		X			
Backfill material between Westerly Wingwalls COJ																			X		
Cut and Remove Sheeting at COJ																			X		