CONCORD - CAMBRIDGE TURNPIKE IMPROVEMENT PROJECT PH II
CONCORD, MA

3 WEEK LOOK AHEAD SCHEDULE AS OF OCTOBER 19, 2020

Description of Work	10/19/20	10/20/20	10/21/20	10/22/20	10/23/20	10/24/20	10/25/20	10/26/20	10/27/20	10/28/20	10/29/20	10/30/20	10/31/20	11/01/20	11/02/20	11/03/20	11/04/20	11/05/20	11/06/20	11/07/20	11/08/20
Form/Rebar/Pour/Strip Corbells Northeast Wingwall COK	X	X																			
Backfill material between Easterly Wingwalls COK			X	X																	
Form Rebar Pour Corbells Northwest Wingwall COK	X	X																			
Backfill material between Westerly Wingwalls COK			X	X																	
Cut and Remove Sheeting at COK				X	X																
Core Holes for Tierods Easterly Wingwalls COJ	X																				
Install Tierods Between Easterly Wingwalls COJ	X	X																			
Backfill material between Easterly Wingwalls COJ			X	X	X																
Excavate between Westerly Wingwalls COJ		X																			
Core Holes for Tierods Westerly Wingwalls COJ			X																		
Install Tierods Between Westerly Wingwalls COJ			X	X																	
Backfill material between Westerly Wingwalls COJ				X	X																
Cut and Remove Sheeting at COJ					X			X													
Install Culvert Aprons								X													
Remove Temporary Bypass Pipes									X												
Install Remaining Drainage										X	X	X									
Install Remaining Retaining Walls															X	X	X	X	X		